

Station Approach Construction Update

Devonshire Road, Havelock Road, Cornwallis Terrace

11 September 2026

Recent progress

This week, paving was completed at the junction of Havelock Road and Cornwallis Terrace, while work continued on both sides of Station Approach.

Telent attended the site to complete works on new the crossing signals control box, ensuring they are ready for when the temporary lights are removed. Tarmac will also be installed on the crossing islands on Saturday 12 September.

What's happening next week

Paving on both sides of Station Approach will continue around each of the crossing points. Outside of Sainsbury's and on the opposite footway, some additional works will be undertaken, broken slabs will be replaced with matching paving recovered from earlier phases. Remedial work will be carried out on previously completed resurfacing and road markings.

On Tuesday 15 September the temporary traffic signals will be removed once the permanent signals are commissioned and the pedestrian crossings will be opened.

Traffic management in place and coming up

Temporary traffic signals are in place 24-hours a day until 15 September.

Pedestrians should remain on the pavements and use the temporary crossings to follow the route around the site while works are underway.

Want to know more?

You can find more information on our webpage: [Station Approach, Hastings - Pedestrian improvements | live.eastsussexhighways.com](https://live.eastsussexhighways.com)

Call our contact centre on 0345 60 80 193 who will pass your query to the team, or you can contact us at eshcomms@balfourbeatty.com

