Denton Corner Construction Update

Mount Road, Avis Road, Seaford Road

16 October 2026







Recent progress

The footpath on Mount Road, adjacent to the new interchange, has been removed to facilitate excavation works and preparation of the sub-base for the installation of the new footpath and crossing point. Kerb installation for the new footpath at this location has also started.

Tactile paving has been installed at both the new interchange crossing point and the existing crossing on Seaford Road. Grasscrete paving has also been installed within the maintenance lay-by to protect the grass verge.

What's happening next week

Installation of the kerbing for the new footpath on Mount Road, adjacent to the bus interchange, will continue.

The bus stop on the westbound side of Seaford Road and the cycle lane will be completed and have the top surface of tarmac installed.

New dropped kerbs and tactile paving will be installed at the three existing crossing points on Mount Road to improve their visibility and assist visually impaired pedestrians in identifying safe locations at which to cross. Upon completion of the new kerb and tactile paving installations, the surrounding sections of pavement will be resurfaced.

Traffic management in place and coming up

A reduced speed limit is currently in place on the A259 Seaford Road to help keep site staff safe.

The pedestrian crossing on the A259 Seaford Road is also temporarily closed while work continues in the area, with the diversion route via the crossings on Drove Road and McKinlay Way. This closure will remain in place for the duration of the project.

Want to know more?

You can find more information on our webpage: Construction information | Denton Corner Bus Service Improvement Programme | live.eastsussexhighways.com

Call our contact centre on 0345 60 80 193 who will pass your query to the team, or you can contact us at busimprovements@eastsussexhighways.com

To join our weekly update mailing list, please contact busimprovements@eastsussexhighways.com.